

No	Activity	Hazard	Person(s) in Danger	Control Measures	Residual Risk Rating
52	All work activities	<b>Site Security</b>  Risk of interference with plant and equipment, Entering excavations	Employees, other contractors and public	<ul style="list-style-type: none"> <li>- Exclude all non-relevant personnel from the site.</li> <li>- Erect secure fencing panels with warning signs.</li> <li>- All plant to be made safe with keys removed whilst not in use.</li> <li>- Cover deep excavations where appropriate.</li> <li>- Make safe ladders to prevent use.</li> <li>- Assess for additional security lighting.</li> </ul>	Low