

No	Activity	Hazard	Person(s) in Danger	Control Measures	Residual Risk Rating
76	All work activities	Painting Markings onto Carriageways and Footways  Working in the carriageway / footway, Burns, Fumes, Plant operation, Moving vehicles, Fire / Explosion	Employees, Other Contractors, Members of the Public	<ul> <li>Site security.</li> <li>Appropriate PPE.</li> <li>Trained and competent plant and machinery operators.</li> <li>Trained and competent heating equipment operators.</li> <li>Safe storage, transportation and use of propane equipment or other combustible materials.</li> <li>Equipment maintenance.</li> <li>Operate plant and equipment in accordance with manufactures' guidelines.</li> <li>COSHH Assessments.</li> <li>Barriers to remain around the working area until materials set.</li> <li>Compliance with NRSWA.</li> <li>Refuelling of plant to be undertaken away from water courses with drip tray and with spill kit being readily accessible.</li> <li>Two dry powder fire extinguishers to be readily available and within the vicinity.</li> </ul>	