

No	Activity	Hazard	Person(s) in Danger	Control Measures	Residual Risk Rating
12	All work activities involving the use of plant	Plant Contact with persons / structures, Loss of load	Employees, other contractors and public	<ul> <li>Operators must be trained, authorised and competent.</li> <li>Operators must hold the appropriate class of driving licence and / or training certificate.</li> <li>Ensure that you are authorised to drive or operate equipment. Never allow unauthorised users to operate any items of plant.</li> <li>Operators of any plant must carry out daily and weekly pre-user checks of their vehicles and report any defects found.</li> <li>To prevent unauthorised use, plant should be immobilised and any keys removed when not in use.</li> <li>Avoid reversing vehicles if at all possible.</li> <li>Use a Banks Person whilst reversing any vehicles with restricted rear vision.</li> <li>Exclude people from the area in which the vehicle is to be reversed into.</li> <li>Ensure that reversing alarms / lights / cameras are maintained if fitted</li> <li>Ensure operating instructions are available.</li> <li>Extreme care must be taken when working in the vicinity of all mobile plant.</li> </ul>	Low